

RESOLUTION NO. 2019-

RESOLUTION OF THE CITY COUNCIL
OF THE CITY OF ROCKLIN INCREASING THE CITY MANAGER'S CHANGE AUTHORITY
FOR THE AGREEMENT WITH MCGUIRE AND HESTER FOR THE SUNSET BOULEVARD AND
SPRINGVIEW DRIVE INTERSECTION UPGRADE PROJECT, AND AUTHORIZING ADDITIONAL
APPROPRIATIONS FOR THE PROJECT

WHEREAS, on February 26, 2019, Council awarded a construction contract to McGuire and Hester for the Sunset Boulevard and Springview Drive Intersection Upgrade Project ("Project") in the amount of \$365,740, and established the City Manager's change authority at fifteen percent of the contract amount (Reso. 2019-45); and

WHEREAS, this project includes upgrading the drainage by removing existing valley gutter, installing drain pipe, and extending the left turn pocket at the intersection of Sunset Blvd. and Third Street; and

WHEREAS, once construction began, utility runs not previously identified were discovered necessitating project design changes and construction modifications, and Change Order No. 2 was issued in the amount of \$46,863 to account for the utility conflicts; and

WHEREAS, as the majority of excavation has yet to occur, it is anticipated that additional construction changes will occur (e.g. unsuitable soils, etc.) and therefore, staff has requested an increase in the City Manager's change order to 30 percent of the original contract amount; and

WHEREAS, this Project was originally slated to be completed in FY 18-19 therefore not included in the FY 19-20 Budget. The project was subsequently rescheduled due to traffic/school concerns and with the added delay due to the utility conflict the revised project completion date is the end of August, 2019; and

WHEREAS, a Budget Appropriation in the amount of \$316,462 will be necessary to accommodate the projects revised completion date and will be funded out of the SB1 and SB325 Funds which are available for this Project; and

The City Council of the City of Rocklin does resolve as follows:

Section 1. The City Council hereby increases the City Manager's change order authority on the construction contract with McGuire and Hester for the Sunset Boulevard and Springview Drive Intersection Upgrade Project to 30 percent of the original contract amount.

Section 2. The City Council authorizes the following additional capital appropriations for the FY 2019/2020 Budget, as follows:

ACCOUNT (Fund/Division/Object)	AMOUNT	PURPOSE	ADD/ (DELETE)
20582677070	\$198,462	Project construction extended into FY 19/20	Add
21082677070	\$118,000	Project construction extended into FY 19/20	Add

PASSED AND ADOPTED this 9th day of July, 2019, by the following vote:

AYES: Councilmembers:

NOES: Councilmembers:

ABSENT: Councilmembers:

ABSTAIN: Councilmembers:

Mayor

ATTEST:

Mona Forster, City Clerk